

from: Liebherr-Werk Ehingen GmbH
 Dr.-Hans-Liebherr-Str. 1
 D-89584 Ehingen/Donau, Germany

LIEBHERR-WERK EHINGEN GMBH

PROVISIONAL

Date: 27.05.2014	Type: LG 1750, Serial-No.: 073 808	PACKING LIST
------------------	------------------------------------	--------------

Colli-No.:	QUANTITY	Description of goods:		Dimensions in m:			Gross-weight	Net-weight	total Gross-weight	total Net-weight	frt	
		consisting of:	Packages:	Description	length	x width	x height	in kgs	in kgs	in kgs		in kgs
				LIEBHERR MOBILE CRANE TYPE LG 1750 (SL7-147 / S 133 / D 31,5 / HS 6)								
				consisting of:								
				Packages:								
1	1	unpacked	basic machine incl. 4x outrigger, QC-cap	19.30	x 3.00	x 4.00	96 000	96 000	96 000	96 000	231.600	
2	1	unpacked	slewing platform with SA-Frame and winch IV, 2x slewing gear, transport-support, QC-cap	15.80	x 3.00	x 2.65	60 000	60 000	60 000	60 000	125.610	
3	1	pallet	winch I	ca.	1.82	x 1.50	x 1.55	8 900	8 800	8 900	8.900	
4	1	pallet	winch II	ca.	1.82	x 1.75	x 1.55	8 950	8 850	8 950	8.950	
5	1	unpacked	counterweight base frame, spare wheel	2.80	x 2.45	x 1.60	10 440	10 440	10 440	10 440	10.976	
6	1	unpacked	counterweight base frame, S-head section sheave set 600 t	2.80	x 2.45	x 1.60	12 800	12 800	12 800	12 800	12.800	
7 to 24	18	unpacked	counterweight slabs (from F-44152 Ancenis)	à	2.50	x 2.20	x 0.47	12 500	12 500	225 000	225 000	
25	1	unpacked	S-pivot section 12 m	12.50	x 3.00	x 3.00	18 000	18 000	18 000	18 000	112.500	
26	1	unpacked	interm. section 7 m (S.20)	7.40	x 3.00	x 3.00	7 000	7 000	7 000	7 000	66.600	
27 & 28	2	unpacked	interm. section 7 m (LA.10)	à	7.40	x 3.00	x 3.00	4 800	4 800	9 600	9 600	133.200
29	1	unpacked	interm. section 7 m (S.30)	7.40	x 3.00	x 3.00	7 800	7 800	7 800	7 800	66.600	
30 & 31	2	unpacked	interm. section 14 m (LA.10)	à	14.40	x 3.00	x 3.00	8 400	8 400	16 800	16 800	259.200
32	1	unpacked	interm. section 14 m (S.20), boom nose 120t	14.40	x 3.00	x 3.00	15 300	15 300	15 300	15 300	129.600	
33	1	unpacked	interm. section 14 m (S.20)	14.40	x 3.00	x 3.00	12 800	12 800	12 800	12 800	129.600	
34	1	unpacked	interm. section 14 m (S.20 FLM)	14.40	x 3.00	x 3.00	14 500	14 500	14 500	14 500	129.600	
35	1	unpacked	interm. section 14 m (S.30), 4x support plates	14.40	x 3.00	x 3.00	18 500	18 500	18 500	18 500	129.600	
36	1	unpacked	S-head section 9 m	10.40	x 3.00	x 3.00	12 000	12 000	12 000	12 000	93.600	
37	1	unpacked	SL-reducing section 7 m	7.50	x 3.00	x 3.00	4 400	4 400	4 400	4 400	67.500	
38	1	unpacked	L-adapter section 8,4 m	8.70	x 2.60	x 2.40	5 400	5 400	5 400	5 400	54.288	
39	1	unpacked	D-pivot section 10,5 m incl. winch III and luffing pulley block	10.80	x 2.80	x 3.00	22 500	22 500	22 500	22 500	90.720	
40	1	unpacked	D-interm. section 14m, 2x rods (ID 963160508), 2x connecting link (ID 967989808), walkway 2 and 3	14.40	x 2.70	x 2.50	11 600	11 600	11 600	11 600	97.200	
41	1	unpacked	D-head section 7 m	7.70	x 2.70	x 2.70	7 600	7 600	7 600	7 600	56.133	
42	1	unpacked	counterweight cradle with centering	12.70	x 2.50	x 1.70	15 000	15 000	15 000	15 000	53.975	
43	1	unpacked	guiding frame	8.20	x 3.00	x 1.20	9 000	9 000	9 000	9 000	29.520	
44 to 51	8	unpacked	counterweight slabs (from F-44152 Ancenis)	à	2.50	x 2.20	x 0.47	12 500	12 500	100 000	100 000	
52	1	unpacked	adappter section for boom nose 120 t	8.00	x 2.40	x 3.00	3 800	3 800	3 800	3 800	57.600	
53	1	unpacked	walkway 1 with ladder, lifting tackle superstructure disassembly	7.50	x 2.46	x 2.65	2 500	2 500	2 500	2 500	48.893	
54 to 57	4	unpacked	crane mat	à	6.40	x 2.40	x 0.30	7 800	7 800	31 200	31 200	
58	1	unpacked	hook block 400/200 t	2.00	x 1.30	x 0.95	3 500	3 500	3 500	3 500	3.500	
59	1	pallet	sheave set for hook 400/200 t (7 sheaves) with 4 add. weight	ca.	1.60	x 1.00	x 1.36	5 850	5 750	5 850	5 750	5.850
60	1	pallet	sheave set for hook 400/200 t (7 sheaves) with 4 add. weight	ca.	1.60	x 1.00	x 1.36	5 850	5 750	5 850	5 750	5.850
61	1	pallet	hook block 107 t (3 sheaves) with 4 add. weight	ca.	1.50	x 1.14	x 1.58	5 700	5 600	5 700	5 600	5.700
62	1	case	equipment (small parts, hydr. aggregate)	ca.	3.00	x 2.00	x 1.90	3 150	2 500	3 150	2 500	11.400

Total: 791 440 790 290 2 593.265